Measurments Recorded on - 07/10/19

BOQ Item	Description / Chainage	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks	Rate	Amount
	Quantity to Be Paid								188.60	Sqm	102.82	19,392.00
8	Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregates @ 0.459 cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications.											
	Pre - Measurement Quantity Page no 17-19								36.90			
	Quantity to Be Paid								36.90	Cu-m	5767.46	212,819.00
11	Cement concrete pavement.Construction of un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base with OPC cement or any other type as per clause 1051.2.2 design mix M20/M30 , with 25mm and down size graded granite metal coarse aggregates and fine aggregtes , with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008 , mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints including groove cutting charges, joint filler, separation membrane, selant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades as per drawing complete as per specifications. - M30 (at 360Kg per cum coarse aggregate @ 0.69cum and fine aggregate @ 0.46cum)											
	Road Concrete											
	1st Cross Road 7th Cross											
	0.00	10.00		1	10.00	5.40	5.50	5.45	0.15	8.18		
	10.00	20.00		1	10.00	5.50	6.20	5.85	0.15	8.78		
	20.00	27.00		1	7.00	6.20	6.40	6.30	0.15	6.62		
	2nd Cross Road 7th Cross				0.00	0.00	0.00	0.00	0.00			
	0.00	10.00		1	10.00	5.70	5.60	5.65	0.15	8.48		
	10.00	20.00		1	10.00	5.60	5.60	5.60	0.15	8.40		
	20.00	30.00		1	10.00	5.60	5.20	5.40	0.15	8.10		
	30.00	40.00		1	10.00	5.20	5.50	5.35	0.15	8.03		
	40.00	45.00		1	5.00	5.50	5.70	5.60	0.15	4.20		
	45.00	47.00		1	2.00	5.70	5.20	5.45	0.15	1.64		
									Total Quantity	**62.40**		
									Quantity Limited to	**60.00**	**Cum**	**6217.96**	**373,078.00**
12	Vaccum de-watering with vaccum pump and suction mat and compaction with skin floater clubbed with floating disc including cost of generator, HOM of machinery, Screed Vibratory, Power Floater, blade and disc etc., with all lead and lift.											
	Road Concrete											
	1st Cross Road 7th Cross											
	0.00	10.00		1	10.00	5.40	5.50	5.45		54.50		
	10.00	20.00		1	10.00	5.50	6.20	5.85		58.50		
	20.00	27.00		1	7.00	6.20	6.40	6.30		44.10		
	2nd Cross Road 7th Cross											
	0.00	10.00		1	10.00	5.70	5.60	5.65		56.50		
	10.00	20.00		1	10.00	5.60	5.60	5.60		56.00		
	20.00	30.00		1	10.00	5.60	5.20	5.40		54.00		
	30.00	40.00		1	10.00	5.20	5.50	5.35		53.50		
	40.00	45.00		1	5.00	5.50	5.70	5.60		28.00		
	45.00	47.00		1	2.00	5.70	5.20	5.45		10.90		

Consultants

Contractor

Assistant Engineer

Asst. Executive Engineer

Measurments Recorded on - 17/09/19

BOQ Item	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks	Rate	Amount
18	KSRRB M500-19. Providing and laying bituminous concrete 30-40 mm compacted thickness with VG30 Bitumen grade using 40-60 HMP using crushed aggregates of grading II, premixed with bituminous binder at 5.4% of mix and filler, transporting the hot mix to work site, laying with a mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MoRT&H specification clause No. 500.9 complete in all respects as per specifications. MORTH Specification No. 509 (P.No.165 of I.No.21.22.6 in PW,P&IWTD S.R 2016-17)												
	4th Cross Road												
	0.00	5.00		1	5.00	7.70	7.50	7.60	0.04	1.52			
	5.00	15.00		1	10.00	7.50	7.10	7.30	0.04	2.92			
	15.00	30.00		1	15.00	7.10	6.70	6.90	0.04	4.14			
	30.00	45.00		1	15.00	6.70	6.90	6.80	0.04	4.08			
	45.00	60.00		1	15.00	6.90	6.90	6.90	0.04	4.14			
	60.00	75.00		1	15.00	6.90	7.00	6.95	0.04	4.17			
	75.00	90.00		1	15.00	7.00	7.30	7.15	0.04	4.29			
	90.00	105.00		1	15.00	7.30	6.20	6.75	0.04	4.05			
	105.00	120.00		1	15.00	6.20	6.20	6.20	0.04	3.72			
	120.00	135.00		1	15.00	6.20	6.50	6.35	0.04	3.81			
	135.00	150.00		1	15.00	6.50	6.70	6.60	0.04	3.96			
	150.00	165.00		1	15.00	6.70	6.80	6.75	0.04	4.05			
	165.00	180.00		1	15.00	6.80	6.90	6.85	0.04	4.11			
	180.00	195.00		1	15.00	6.90	7.00	6.95	0.04	4.17			
	195.00	210.00		1	15.00	7.00	7.00	7.00	0.04	4.20			
	210.00	225.00		1	15.00	7.00	6.80	6.90	0.04	4.14			
	225.00	238.00		1	13.00	6.80	6.80	6.80	0.04	3.54			
	238.00	246.00		0	8.00	0.00	0.00	0.00	0.04	0.00	Cross Road		
	246.00	261.00		1	15.00	6.60	6.70	6.65	0.04	3.99			
	261.00	276.00		1	15.00	6.70	6.70	6.70	0.04	4.02			
	276.00	291.00		1	15.00	6.70	6.70	6.70	0.04	4.02			
	291.00	306.00		1	15.00	6.70	6.40	6.55	0.04	3.93			
	306.00	321.00		1	15.00	6.40	6.30	6.35	0.04	3.81			
	321.00	336.00		1	15.00	6.30	6.20	6.25	0.04	3.75			
	336.00	351.00		1	15.00	6.20	6.50	6.35	0.04	3.81			
	351.00	366.00		1	15.00	6.50	6.50	6.50	0.04	3.90			
	366.00	381.00		1	15.00	6.50	6.60	6.55	0.04	3.93			
	381.00	396.00		1	15.00	6.60	6.70	6.65	0.04	3.99			
	396.00	411.00		1	15.00	6.70	7.00	6.85	0.04	4.11			
	411.00	426.00		1	15.00	7.00	7.00	7.00	0.04	4.20			
	426.00	431.00		1	5.00	7.00	7.10	7.05	0.04	1.41			
	7th Cross Road												
	0.00	4.00		1	4.00	7.80	7.60	7.70	0.04	1.23			
	4.00	10.00		1	6.00	7.60	7.40	7.50	0.04	1.80			
	10.00	16.00		1	6.00	7.40	7.00	7.20	0.04	1.73			
	16.00	30.00		1	14.00	7.00	7.00	7.00	0.04	3.92			
	30.00	45.00		1	15.00	7.00	6.80	6.90	0.04	4.14			
	45.00	60.00		1	15.00	6.80	6.70	6.75	0.04	4.05			
	60.00	67.00		1	7.00	6.70	6.70	6.70	0.04	1.88			
	67.00	84.00		1	17.00	6.70	6.70	6.70	0.04	4.56			
	84.00	99.00		1	15.00	6.70	6.80	6.75	0.04	4.05			
	99.00	114.00		1	15.00	6.80	6.80	6.80	0.04	4.08			
	114.00	129.00		1	15.00	6.80	6.80	6.80	0.04	4.08			
	129.00	144.00		1	15.00	6.80	6.90	6.85	0.04	4.11			
	144.00	159.00		1	15.00	6.90	6.90	6.90	0.04	4.14			
	159.00	170.00		1	11.00	6.90	6.80	6.85	0.04	3.01			
	170.00	176.00		1	6.00	6.80	6.70	6.75	0.04	1.62			
	176.00	191.00		1	15.00	6.70	7.20	6.95	0.04	4.17			
	191.00	206.00		1	15.00	7.20	7.50	7.35	0.04	4.41			

Consultants

Contractor

Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Measurments Recorded on - 18/09/19

BOQ Item	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks	Rate	Amount
	206.00	221.00		1	15.00	7.50	7.00	7.25	0.04	4.35			
	221.00	226.00		1	5.00	7.00	7.50	7.25	0.04	1.45			
	15th Cross Road												
	0.00	6.00		1	6.00	5.60	5.60	5.60	0.04	1.34			
	6.00	8.00		1	2.00	5.60	8.00	6.80	0.04	0.54			
	8.00	23.00		1	15.00	8.00	7.20	7.60	0.04	4.56			
	23.00	25.00		1	2.00	7.20	7.30	7.25	0.04	0.58			
	25.00	38.00		1	13.00	7.30	7.10	7.20	0.04	3.74			
	38.00	53.00		1	15.00	7.10	5.00	6.05	0.04	3.63			
	Amarjyothi Badavane (Durgamba main road)												
	0.00	15.00		1	15.00	8.80	8.40	8.60	0.04	5.16			
	15.00	30.00		1	15.00	8.40	8.50	8.45	0.04	5.07			
	30.00	45.00		1	15.00	8.50	8.00	8.25	0.04	4.95			
	45.00	60.00		1	15.00	8.00	7.80	7.90	0.04	4.74			
	60.00	75.00		1	15.00	7.80	8.00	7.90	0.04	4.74			
	75.00	90.00		1	15.00	8.00	8.40	8.20	0.04	4.92			
	90.00	105.00		1	15.00	8.40	8.20	8.30	0.04	4.98			
	105.00	120.00		1	15.00	8.20	8.40	8.30	0.04	4.98			
	120.00	135.00		1	15.00	8.40	8.20	8.30	0.04	4.98			
	135.00	150.00		1	15.00	8.20	8.00	8.10	0.04	4.86			
	150.00	165.00		1	15.00	8.00	7.30	7.65	0.04	4.59			
	165.00	180.00		1	15.00	7.30	6.70	7.00	0.04	4.20			
	180.00	195.00		1	15.00	6.70	7.30	7.00	0.04	4.20			
	195.00	210.00		1	15.00	7.30	7.90	7.60	0.04	4.56			
	210.00	225.00		1	15.00	7.90	7.90	7.90	0.04	4.74			
	225.00	240.00		1	15.00	7.90	7.90	7.90	0.04	4.74			
	240.00	255.00		1	15.00	7.90	7.80	7.85	0.04	4.71			
	255.00	270.00		1	15.00	7.80	7.80	7.80	0.04	4.68			
	270.00	285.00		1	15.00	7.80	8.50	8.15	0.04	4.89			
	285.00	300.00		1	15.00	8.50	9.20	8.85	0.04	5.31			
	300.00	315.00		1	15.00	9.20	8.80	9.00	0.04	5.40			
	315.00	323.00		1	8.00	8.80	8.40	8.60	0.04	2.75			
	323.00	330.00		1	7.00	8.40	9.00	8.70	0.04	2.44			
	330.00	345.00		1	15.00	8.40	8.70	8.55	0.04	5.13			
	345.00	360.00		1	15.00	8.70	9.60	9.15	0.04	5.49			
	360.00	375.00		1	15.00	9.60	8.50	9.05	0.04	5.43			
	375.00	390.00		1	15.00	8.50	7.60	8.05	0.04	4.83			
	390.00	405.00		1	15.00	7.60	7.50	7.55	0.04	4.53			
	405.00	420.00		1	15.00	7.50	6.10	6.80	0.04	4.08			
	420.00	435.00		1	15.00	6.10	6.30	6.20	0.04	3.72			
	435.00	448.30		1	13.30	6.30	6.40	6.35	0.04	3.38			
	Cross Road Near Indhira Canteen Hegdenagar												
	0.00	5.00		1	5.00	6.70	7.10	6.90	0.04	1.38			
	5.00	20.00		1	15.00	7.10	6.90	7.00	0.04	4.20			
	20.00	30.00		1	10.00	6.90	7.10	7.00	0.04	2.80			
	30.00	45.00		1	15.00	7.10	6.90	7.00	0.04	4.20			
	45.00	60.00		1	15.00	6.90	7.10	7.00	0.04	4.20			
	60.00	75.00		1	15.00	7.10	7.70	7.40	0.04	4.44			
	75.00	90.00		1	15.00	7.70	8.80	8.25	0.04	4.95			
	90.00	105.00		1	15.00	8.80	4.50	6.65	0.04	3.99			
	105.00	120.00		1	15.00	4.50	4.50	4.50	0.04	2.70			
	120.00	127.00		1	7.00	4.50	5.20	4.85	0.04	1.36			
	127.00	142.00		1	15.00	5.20	6.50	5.85	0.04	3.51			
	142.00	157.00		1	15.00	6.50	6.30	6.40	0.04	3.84			
	157.00	172.00		1	15.00	6.30	5.80	6.05	0.04	3.63			
	172.00	183.00		1	11.00	5.80	8.10	6.95	0.04	3.06			

Consultants

Contractor

Assistant Engineer

Asst. Executive Engineer
Project Division
Yelahanka
Bangalore

Measurments Recorded on - 20/09/19

BOQ Item	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks	Rate	Amount
	Cross Road Near Indhira Canteen Hegdenagar												
	0.00	15.00		1	15.00	7.00	6.20	6.60	0.04	3.96			
	15.00	30.00		1	15.00	6.20	6.60	6.40	0.04	3.84			
	30.00	45.00		1	15.00	6.60	6.80	6.70	0.04	4.02			
	45.00	60.00		1	15.00	6.80	6.80	6.80	0.04	4.08			
	60.00	75.00		1	15.00	6.80	6.00	6.40	0.04	3.84			
	75.00	90.00		1	15.00	6.00	5.90	5.95	0.04	3.57			
	90.00	105.00		1	15.00	5.90	6.20	6.05	0.04	3.63			
	105.00	120.00		1	15.00	6.20	6.10	6.15	0.04	3.69			
	120.00	135.00		1	15.00	6.10	6.00	6.05	0.04	3.63			
	135.00	150.00		1	15.00	6.00	5.75	5.88	0.04	3.53			
	150.00	165.00		1	15.00	5.75	5.75	5.75	0.04	3.45			
	165.00	180.00		1	15.00	5.75	5.05	5.40	0.04	3.24			
	180.00	195.00		1	15.00	5.05	5.00	5.03	0.04	3.02			
	195.00	210.00		1	15.00	5.00	5.10	5.05	0.04	3.03			
	210.00	225.00		1	15.00	5.10	5.05	5.08	0.04	3.05			
	225.00	240.00		1	15.00	5.05	5.05	5.05	0.04	3.03			
	240.00	247.00		1	7.00	5.05	5.45	5.25	0.04	1.47			
	247.00	262.00		1	15.00	5.45	5.60	5.53	0.04	3.32			
	262.00	277.00		1	15.00	5.60	5.60	5.60	0.04	3.36			
	277.00	295.00		1	18.00	5.60	5.60	5.60	0.04	4.03			
	295.00	310.00		1	15.00	5.20	5.20	5.20	0.04	3.12			
	310.00	325.00		1	15.00	5.20	5.30	5.25	0.04	3.15			
	325.00	340.00		1	15.00	5.30	5.20	5.25	0.04	3.15			
	340.00	355.00		1	15.00	5.20	5.20	5.20	0.04	3.12			
	355.00	370.00		1	15.00	5.20	5.10	5.15	0.04	3.09			
	370.00	385.00		1	15.00	5.10	5.00	5.05	0.04	3.03			
	385.00	400.00		1	15.00	5.00	5.40	5.20	0.04	3.12			
	400.00	415.00		1	15.00	5.40	5.50	5.45	0.04	3.27			
	415.00	430.00		1	15.00	5.50	5.30	5.40	0.04	3.24			
	430.00	445.00		1	15.00	5.30	5.90	5.60	0.04	3.36			
	445.00	460.00		1	15.00	5.90	5.80	5.85	0.04	3.51			
	460.00	475.00		1	15.00	5.80	5.50	5.65	0.04	3.39			
	475.00	490.00		1	15.00	5.50	5.50	5.50	0.04	3.30			
	490.00	505.00		1	15.00	5.50	5.00	5.25	0.04	3.15			
	505.00	520.00		1	15.00	5.00	5.50	5.25	0.04	3.15			
	520.00	535.00		1	15.00	5.50	5.30	5.40	0.04	3.24			
	535.00	550.00		1	15.00	5.30	5.50	5.40	0.04	3.24			
	550.00	565.00		1	15.00	5.50	5.50	5.50	0.04	3.30			
	565.00	580.00		1	15.00	5.50	5.70	5.60	0.04	3.36			
	580.00	595.00		1	15.00	5.70	5.70	5.70	0.04	3.42			
	595.00	610.00		1	15.00	5.70	5.80	5.75	0.04	3.45			
	610.00	622.00		1	12.00	5.80	5.30	5.55	0.04	2.66			
	8th Cross Road												
	0.00	15.00		1	15.00	6.50	6.50	6.50	0.04	3.90			
	15.00	30.00		1	15.00	6.50	5.40	5.95	0.04	3.57			
	30.00	45.00		1	15.00	5.40	6.20	5.80	0.04	3.48			
	45.00	60.00		1	15.00	6.20	5.30	5.75	0.04	3.45			
	60.00	75.00		1	15.00	5.30	5.30	5.30	0.04	3.18			
	75.00	90.00		1	15.00	5.30	5.30	5.30	0.04	3.18			
	90.00	105.00		1	15.00	5.30	5.30	5.30	0.04	3.18			
	105.00	120.00		1	15.00	5.30	5.30	5.30	0.04	3.18			
	120.00	135.00		1	15.00	5.30	5.30	5.30	0.04	3.18			
	135.00	150.00		1	15.00	5.30	6.00	5.65	0.04	3.39			
	150.00	165.00		1	15.00	6.00	6.00	6.00	0.04	3.60			
	165.00	180.00		1	15.00	6.00	5.30	5.65	0.04	3.39			

Consultants

Contractor

Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Measurments Recorded on - 24/09/19

BOQ Item	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks	Rate	Amount
	180.00	195.00		1	15.00	5.30	4.70	5.00	0.04	3.00			
	195.00	210.00		1	15.00	4.70	5.50	5.10	0.04	3.06			
	Arch Road (Hegde Nagar)												
	0.00	15.00		1	15.00	5.70	5.40	5.55	0.04	3.33			
	15.00	30.00		1	15.00	5.40	6.00	5.70	0.04	3.42			
	30.00	45.00		1	15.00	6.00	5.80	5.90	0.04	3.54			
	45.00	60.00		1	15.00	5.80	5.90	5.85	0.04	3.51			
	60.00	75.00		1	15.00	5.90	6.00	5.95	0.04	3.57			
	75.00	90.00		1	15.00	6.00	6.00	6.00	0.04	3.60			
	90.00	105.00		1	15.00	6.00	6.00	6.00	0.04	3.60			
	105.00	120.00		1	15.00	6.00	6.00	6.00	0.04	3.60			
	120.00	122.00		1	2.00	6.00	6.00	6.00	0.04	0.48			
	2nd B Cross Road (New Shanthinagar, Hegdenagar)												
	0.00	15.00		1	15.00	5.80	5.85	5.83	0.04	3.50			
	15.00	30.00		1	15.00	5.85	5.80	5.83	0.04	3.50			
	30.00	45.00		1	15.00	5.80	5.85	5.83	0.04	3.50			
	45.00	55.00		1	10.00	5.85	5.80	5.83	0.04	2.33			
	3rd Cross Road (New Shanthinagar, Hegdenagar)												
	0.00	15.00		1	15.00	5.30	4.20	4.75	0.04	2.85			
	15.00	30.00		1	15.00	4.20	4.50	4.35	0.04	2.61			
	30.00	45.00		1	15.00	4.50	3.80	4.15	0.04	2.49			
	45.00	60.00		1	15.00	3.80	4.80	4.30	0.04	2.58			
	60.00	75.00		1	15.00	4.80	4.60	4.70	0.04	2.82			
	75.00	90.00		1	15.00	4.60	4.40	4.50	0.04	2.70			
	90.00	105.00		1	15.00	4.40	4.50	4.45	0.04	2.67			
	105.00	115.00		1	10.00	4.50	5.80	5.15	0.04	2.06			
									Total Quantity	**631.07**			
									Quantity Limited to	**629.22**	**Cu-m**	**8118.54**	**5,108,348.00**
19	KSRRB M800-13. Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803.(P.No.185,												
	4th Cross Road												
	Edge line			2	418.00			0.10	--	83.60			
	7th Cross Road												
	Edge line			2	206.00			0.10	--	41.20			
	Amarjyothi Badavane(Durgamba Main Road)												
	Edge line			2	448.30			0.10		89.66			
	15th Cross Road												
	Edge line			2	53.00			0.10	--	10.60			
	Cross Road Near Indhira Canteen Hegdenagar												
	Edge line			2	622.00			0.10	--	124.40			
	Center Line			0.5	295.00			0.10	--	14.75			
	Cross Road Near Indhira Canteen Hegdenagar												
	Edge line			2	183.00			0.10	--	36.60			
	8th Cross Road												
	Edge line			2	210.00			0.10	--	42.00			
									Total Quantity	**442.81**	**Sq-m**	**542.72**	**240,322.00**
20	Removing and resetting of footpath slab (P.No.265, I.No.37.56 of PW, P&IWTD SR 2016-17)												
	4th Cross Road												

Consultants

Contractor

Assistant Engineer

Assistant Executive Engineer
Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Measurments Recorded on - 27/06/19

BOQ Item	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks	Rate	Amount
	155.00	170.00	R/S	1	10.00			0.90		9.00			
	170.00	185.00	R/S	1	15.00			0.90		13.50			
	185.00	200.00	R/S	1	15.00			0.90		13.50			
	200.00	215.00	R/S	1	15.00			0.90		13.50			
	215.00	220.00	R/S	1	5.00			0.90		4.50			
	220.00	226.00	R/S	1	6.00			0.90		5.40			
	5th Cross Road												
	LHS												
	0.00	15.00	L/S	1	15.00			0.90		13.50			
	15.00	30.00	L/S	1	15.00			0.90		13.50			
	30.00	45.00	L/S	1	15.00			0.90		13.50			
	45.00	60.00	L/S	1	15.00			0.90		13.50			
	60.00	75.00	L/S	1	8.00			0.90		7.20			
	75.00	90.00	L/S	1	10.00			0.90		9.00			
									Total Quantity	849.60	Sqm	132.50	112,572.00
21	Providing and fixing **RCC Precast cover slab of 100mm thick** for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate)												
	4th Cross Road												
	RHS												
	246.00	261.00	R/S	1	15.00			0.90		13.50			
	261.00	276.00	R/S	1	15.00			0.90		13.50			
	276.00	291.00	R/S	1	8.00			0.90		7.20			
	291.00	306.00	R/S	1	10.00			0.90		9.00			
	306.00	321.00	R/S	1	9.00			0.90		8.10			
	321.00	336.00	R/S	1	7.00			0.90		6.30			
	336.00	351.00	R/S	1	10.00			0.90		9.00			
	351.00	366.00	R/S	1	5.00			0.90		4.50			
	366.00	381.00	R/S	1	5.00			0.90		4.50			
	381.00	396.00	R/S	1	8.00			0.90		7.20			
	396.00	411.00	R/S	1	4.00			0.90		3.60			
	411.00	426.00	R/S	1	9.00			0.90		8.10			
	5th Cross Road												
	LHS												
	90.00	105.00	L/S	1	15.00			0.90		13.50			
	105.00	120.00	L/S	1	15.00			0.90		13.50			
	120.00	135.00	L/S	1	15.00			0.90		13.50			
	165.00	180.00	L/S	1	15.00			0.90		13.50			
	225.00	235.00	L/S	1	10.00			0.90		9.00			
	235.00	242.00	L/S	0	7.00			0.90		0.00	Cross Road		
	242.00	257.00	L/S	1	15.00			0.90		13.50			
	287.00	302.00	L/S	1	15.00			0.90		13.50			
	332.00	347.00	L/S	1	10.00			0.90		9.00			
	347.00	362.00	L/S	1	15.00			0.90		13.50			
	362.00	377.00	L/S	1	15.00			0.90		13.50			
	377.00	392.00	L/S	1	15.00			0.90		13.50			
	392.00	407.00	L/S	1	15.00			0.90		13.50			
	RHS												
	0.00	15.00	R/S	1	15.00			0.90		13.50			
	15.00	30.00	R/S	1	10.00			0.90		9.00			
	120.00	135.00	R/S	1	15.00			0.90		13.50			
	135.00	150.00	R/S	1	15.00			0.90		13.50			
	180.00	195.00	R/S	1	15.00			0.90		13.50			
	195.00	210.00	R/S	1	10.00			0.90		9.00			
	210.00	225.00	R/S	1	15.00			0.90		13.50			
	225.00	235.00	R/S	1	10.00			0.90		9.00			

Consultants

Contractor

Assistant Engineer

Assistant Executive Engineer
ASST. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Measurments Recorded on - 25/10/19

BOQ Item	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks	Rate	Amount
	235.00	242.00	R/S	0	7.00			0.90		0.00	Cross Road		
	242.00	257.00	R/S	1	15.00			0.90		13.50			
	257.00	272.00	R/S	1	15.00			0.90		13.50			
	272.00	287.00	R/S	1	10.00			0.90		9.00			
	332.00	347.00	R/S	1	14.00			0.90		12.60			
	347.00	362.00	R/S	1	10.00			0.90		9.00			
	362.00	377.00	R/S	1	15.00			0.90		13.50			
								Total	Quantity	413.10	Sq-m	1738.00	717,968.00
22	Removing and resetting of kerb stones(P.No.185, I.No.37.57 of PW,P&IWTD SR 2016-17)												
	4th Cross Road												
	LHS												
	40.00	55.00	L/S	1	15.00				/0.45	33.00			
	55.00	70.00	L/S	1	15.00				/0.45	33.00			
	70.00	85.00	L/S	1	15.00				/0.45	33.00			
	160.00	175.00	L/S	1	15.00				/0.45	33.00			
	175.00	190.00	L/S	1	15.00				/0.45	33.00			
	190.00	205.00	L/S	1	15.00				/0.45	33.00			
	205.00	220.00	L/S	1	15.00				/0.45	33.00			
	238.00	246.00	L/S	0	8.00				/0.45	0.00	Cross Road		
	246.00	261.00	L/S	1	15.00				/0.45	33.00			
	261.00	276.00	L/S	1	15.00				/0.45	33.00			
	276.00	291.00	L/S	1	15.00				/0.45	33.00			
	291.00	306.00	L/S	1	15.00				/0.45	33.00			
	306.00	321.00	L/S	1	15.00				/0.45	33.00			
	321.00	336.00	L/S	1	15.00				/0.45	33.00			
	336.00	351.00	L/S	1	15.00				/0.45	33.00			
	RHS												
	20.00	35.00	R/S	1	15.00				/0.45	33.00			
	35.00	50.00	R/S	1	15.00				/0.45	33.00			
	50.00	65.00	R/S	1	15.00				/0.45	33.00			
	65.00	80.00	R/S	1	15.00				/0.45	33.00			
	125.00	140.00	R/S	1	15.00				/0.45	33.00			
	155.00	170.00	R/S	1	15.00				/0.45	33.00			
	170.00	185.00	R/S	1	15.00				/0.45	33.00			
	185.00	200.00	R/S	1	15.00				/0.45	33.00			
	230.00	238.00	R/S	1	8.00				/0.45	18.00			
	238.00	246.00	R/S	0	8.00				/0.45	0.00	Cross Road		
	246.00	261.00	R/S	1	15.00				/0.45	33.00			
	261.00	276.00	R/S	1	15.00				/0.45	33.00			
	276.00	291.00	R/S	1	15.00				/0.45	33.00			
	381.00	396.00	R/S	1	15.00				/0.45	33.00			
	396.00	411.00	R/S	1	15.00				/0.45	33.00			
	411.00	428.00	R/S	1	14.00				/0.45	31.00			
	5th Cross Road												
	LHS												
	195.00	210.00	L/S	1	15.00				/0.45	33.00			
	210.00	225.00	L/S	1	15.00				/0.45	33.00			
	225.00	235.00	L/S	1	10.00				/0.45	22.00			
	235.00	242.00	L/S	0	7.00				/0.45	0.00	Cross Road		
	242.00	257.00	L/S	1	15.00				/0.45	33.00			
	332.00	347.00	L/S	1	15.00				/0.45	33.00			
	407.00	435.00	L/S	1	28.00				/0.45	62.00			
	RHS												
	105.00	120.00	R/S	1	15.00				/0.45	33.00			
	120.00	135.00	R/S	1	15.00				/0.45	33.00			
	135.00	150.00	R/S	1	15.00				/0.45	33.00			

Consultants

Contractor

Assistant Engineer

Assistant Executive Engineer
Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore